

Approved Annual Service Schedule

Air Conditioning



Eberspächer

TASK	ACTION		
1. Fit refrigerant gauges.			
2. Check Belt.	Replace belt	Yes / No	
3. Check Compressor.	Mount kit Tension device Clutch bearing Bolts	Yes / No Yes / No Yes / No Yes / No	
4. Check hoses.	Fittings Security Chafing	Yes / No Yes / No Yes / No	
5. Check condenser.	Security Clear of debris Fans operating	Yes / No Yes / No Yes / No	
6. Check evaporator.	Security Clear of debris Blower operating	Yes / No Yes / No Yes / No	
7. Pressure switch.	LP MP HP		bar bar bar
8. Electrics.	Fuses Connections: battery ignition earth		
9. Controller settings.	Comes Hi Lo Fan speeds Manual thermostat Correct operation Re-circulation controls Operating	 Yes / No Yes / No Yes / No Yes / No Yes / No	
10. Check for leaks.	Dye added	Yes / No	
11. Reclaim refrigerant.		Yes	
12. Replace filter drier.		Yes	
13. Leak/pressure test system.	20 minutes		bar
14. Evacuate system.			
15. Recharge system.	Refrigerant type Refrigerant charge Oil type Oil added		kg g g
16. Run and test unit.	Pull down to set-point?		
17. Any additional work.			